

AMPLIACION RED DE DISTRIBUCION LINEA DE CONDUCCION ZONA NORTE, PROVINCIA HATO MAYOR

ID	Task Name	Duration	Start	Finish	2020						
					4th Quarter				1st Quarter		
					Sep	Oct	Nov	Dec	Jan	Feb	Mar
1	AMPLIACION RED DE DISTRIBUCION LINEA DE CONDUCCION ZONA NORTE	107 days	Tue 01/10/19	Wed 26/02/20							
2	INICIO	0 days	Tue 01/10/19	Tue 01/10/19							
3	VALLA ANUNCIANDO OBRA	1 day	Tue 01/10/19	Tue 01/10/19							
4	CAMPAMENTO	3 days	Wed 02/10/19	Fri 04/10/19							
5	LINEA DE CONDUCCION DESDE DEPOSITO REGULADOR EXISTENTE HASTA EL NUDO 192	103 days	Mon 07/10/19	Wed 26/02/20							
6	REPLANTEO Y CONTROL TOPOGRAFICO	5 days	Mon 07/10/19	Fri 11/10/19							
7	CORTE, EXTRACCION Y BOTE DE CARPETA ASFALTICA	10 days	Mon 14/10/19	Fri 25/10/19							
8	MOVIMIENTO DE TIERRA	52 days	Mon 28/10/19	Tue 07/01/20							
9	SUMINISTRO DE TUBERIA	15 days	Mon 07/10/19	Fri 25/10/19							
10	COLOCACION TUBERIA	50 days	Wed 30/10/19	Tue 07/01/20							
11	SUMINISTRO Y COLOCACION DE PIEZAS ESPECIALES	10 days	Wed 08/01/20	Tue 21/01/20							
12	SUMINISTRO Y COLOCACION DE VALVULAS	10 days	Wed 22/01/20	Tue 04/02/20							
13	PRUEBAS HIDROSTATICA EN TUBERIAS DE	3 days	Wed 05/02/20	Fri 07/02/20							
14	ACHIQUE CON BOMBA	3 days	Mon 10/02/20	Wed 12/02/20							
15	ASFALTO (100% LONGITUD DE TUBERIAS TODAS LAS CALLES ESTAN ASFALTADAS)	10 days	Thu 13/02/20	Wed 26/02/20							
16	FIN	0 days	Wed 26/02/20	Wed 26/02/20							

Project: Project1
Date: Thu 12/09/19

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			