

CONSTRUCCION DEPOSITOS REGULADORES, ESTACION BOMBEO Y LINEA DE IMPULSION EN ACUEDUCTO CAMBITA PUEBLECITO, SAN CRISTOBAL

ID	Task Mo	Task Name	Duration	Start	Finish	2020											
						3rd Quarter	4th Quarter	1st Quarter			2nd Quarter						
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
1	◆	CONST. DEPOSITOS REGULADORES, EST. BOMBEO Y LINEA DE IMP. EN AC CAMBITA PUEBLECITO	153 days?	Tue 01/10/19	Thu 30/04/20												
2	◆	INICIO	0 days	Tue 01/10/19	Tue 01/10/19												
3	◆	VALLA ANUNCIANDO OBRA	1 day?	Tue 01/10/19	Tue 01/10/19												
4	◆	CAMPAMENTO	3 days	Wed 02/10/19	Fri 04/10/19												
5	◆	ESTACION DE BOMBEO H.A. 100 M3	22 days	Mon 07/10/19	Tue 05/11/19												
6	◆	ELECTRIFICACION ESTACION DE BOMBEO	15 days	Wed 06/11/19	Tue 26/11/19												
7	◆	TRAMO LINEA DE IMPULSION	30 days	Wed 27/11/19	Tue 07/01/20												
8	◆	DEPOSITO REGULADOR H.A. SUPERFICIAL DE 100 M3	35 days	Wed 08/01/20	Tue 25/02/20												
9	◆	DEPOSITO REGULADOR SUPERFICIAL 700 MT3 H. A.	57 days	Wed 08/01/20	Thu 26/03/20												
10	◆	LINEA MATRIZ DESDE D/ DEPOSITO REGULADOR 700 M3 HASTA E-2!5 (135.77)	25 days	Fri 27/03/20	Thu 30/04/20												
11	◆	RED DE DISTRIBUCION	25 days	Mon 07/10/19	Fri 08/11/19												
12	◆	FIN	0 days	Thu 30/04/20	Thu 30/04/20												

Project: CRONOGRAMA CAMB
Date: Wed 11/09/19

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			