


Project: CRONOGRAMA TUB. A
 Date: Mon 10/1/18



Handwritten signature: F.A.S.-C

Task Mode	Task Name	Duration	Start	Finish	Predecessors	Cost	Nov 4, '18							Nov 11, '18			Nov 18, '18			Nov 25, '18			Dec 2, '18			Dec 9, '18			Dec 16, '18			Dec 23, '18			Dec 30, '18			Jan
							F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T
	SUMINISTRO DE TUBERIAS Y PIEZAS ESPECIALES PARA REPARACIONES	1 day	Fri 11/30/18	Mon 12/3/18	15SF	\$2,952.71																																
	MANO DE OBRA ADICIONAL PARA REPARACIONES	2 days	Mon 12/3/18	Tue 12/4/18	15SS	\$6,307.00																																
	SEÑALIZACION Y CONTROL DE TRANSITO	18 days	Mon 11/12/18	Wed 12/5/18	5SS	\$62,370.35																																
	CARPETA ASFALTICA	10 days	Mon 12/10/18	Fri 12/21/18	7	\$871,200.71																																
	INSTALACIONES EN DEPOSITO REGULADOR EXISTENTE, CAP. 5250 M3	6 days	Fri 12/28/18	Fri 1/4/19	3	\$471,002.65																																
	SUMINISTRO Y COLOCACION PIEZAS Y TUBERIAS	3 days	Fri 12/28/18	Tue 1/1/19		\$465,393.92																																
	MOVIMIENTO DE TIERRA PARA INSTALACIONES	3 days	Wed 1/2/19	Fri 1/4/19	21	\$5,608.73																																
	VIARIOS	30 days	Tue 11/6/18	Mon 12/17/18		\$183,018.00																																
	GASTOS INDIRECTOS	40 days	Tue 11/6/18	Mon 12/31/18		\$4,748,564.89																																
	HONORARIOS PROFESIONALES	40 days	Tue 11/6/18	Mon 12/31/18		\$946,758.36																																
	TRANSPORTE	40 days	Tue 11/6/18	Mon 12/31/18		\$378,703.34																																
	SEGUROS, POLIZA Y FINANZA	40 days	Tue 11/6/18	Mon 12/31/18		\$378,703.34																																
	GASTOS ADMINISTRATIVOS	40 days	Tue 11/6/18	Mon 12/31/18		\$378,703.34																																
	SUPERVISION DE LA OBRA	40 days	Tue 11/6/18	Mon 12/31/18		\$473,379.19																																
	LEY 6-86	40 days	Tue 11/6/18	Mon 12/31/18		\$94,675.84																																
	ITBIS 07-2007	40 days	Tue 11/6/18	Mon 12/31/18		\$170,416.50																																
	CODIA	40 days	Tue 11/6/18	Mon 12/31/18		\$9,467.58																																
	IMPREVISTOS	40 days	Tue 11/6/18	Mon 12/31/18		\$946,758.36																																



ct: CRONOGRAMA TUB. A
Mon 10/1/18

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

Handwritten signature or initials

Task Mode	Task Name	Duration	Start	Finish	Predecessors	Cost	Nov 4, '18	Nov 11, '18	Nov 18, '18	Nov 25, '18	Dec 2, '18	Dec 9, '18	Dec 16, '18	Dec 23, '18	Dec 30, '18	Jan																	
	MANTENIMIENTO Y OPERACION SISTEMA INAPA	40 days	Tue 11/6/18	Mon 12/31/18		\$946,758.36	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	
	COMPLETIVO DE TRANSPORTE DE EQUIPO A LA OBRA (IDA Y VUELTA)	40 days	Tue 11/6/18	Mon 12/31/18		\$24,240.68																											



ct: CRONOGRAMA TUB. A Mon 10/1/18	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

Handwritten signature